

BSUP									
Ministry of Housing & Urban Poverty Alleviation (MoHUPA)									
DPR - II					ANNEXURE IX : Project implementation Monitoring				
State/UT Code	State/UT Name		Gujarat			Progress Report for Quarter Ending		30.06.2011	
						SLNA		Gujarat Urban Development Mission	
Project Name	Package Information		Cost (Rs.In Lakhs)			Project Start		Completion	
	Package No.	Title of Tender Package	Estimate	Awarded	On Completion	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date
1	2	3	4	5	6	7	8	9	10
Construction of Housing Units	1	1136	2230.93	2632.50		29.01.09	27.02.09	03.09.10	31.12.2011
	2	1088	2141.73	2570.08		29.01.09	27.02.09	03.09.10	31.12.2011
	3	1264	2523.37	3028.05		29.01.09	27.02.09	03.09.10	31.12.2011
	4	928	1829.71	2159.06		29.01.09	27.02.09	03.09.10	31.12.2011
	5	1248	2417.73	2852.92		29.01.09	27.02.09	03.09.10	31.12.2011
	Total	5664	11143.47	13242.608					
Please describe key project activities planned for the quarter including quality control/third party inspection and monitoring, and project implementation achievements separately									
Estimated times of completion of project as per DPR: Month/Year						Sep-10			
Estimated times of completion of project as on reporting date: month/year						31.12.2011			
Issues & constraints. If any (including those relating to State/Central Government						⇒Acquisition of land process for approach road which delayed. ⇒Land/Plots made available from Govt. of Gujarat in a phase manner. ⇒Possession of land progress including removal of encroachment on the approach and to make the provision of approach has taken much time. ⇒Court litigation and other issues by original land owners. P Beneficiaries' allotment draw for 280 Dwelling units has been completed.			

Sd/-  
Municipal Commissioner  
Vadodara Municipal Corporation