

**Annexure I- Sewerage System**

(Rs. in Lacs)

Sr. No.	Name of work	Cost			Project Start		Implementation Status		Completion	
		Estimated cost	Approved Tender cost	on completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date	Actual completion date
<b>ZONE 1</b>										
1, 2	Providing and Laying 600 mm dia. RCC gravity line from shreyas school to Bhavans school crossing and 900 mm dia . RCC Grvity line from Bhavans school crossing to GIDC along Indulal Yagnic marg.	322.71	526.00	509.88	07-10-06	18-10-06	work completed	100%	31-10-08	02-02-09
3	Providing and laying 750 mm dia. RCC drainage gravity line from sharadnagr atithi ghuh to tarsali STP.	40.00	79.47	108.40	12/2/2007	23-05-07	work completed	100%	30-11-08	09.03.09
4	P& L 300 MM Dia. RCC Drainage gravity line from Makarpura airforce gate to Ghansyam nagar Road.	work cancelled								
<b>Total zone I</b>		<b>362.71</b>	<b>605.47</b>	<b>618.28</b>						
<b>ZONE 2</b>										
1	P & L 450MM & 900MM DIA.RCC NP4 Class drainage gravity line from Zanda chowk to 40 mt. Outer Ring road.	36.62	91.94	69.66	22-12-05	21-03-06	work completed	100%	20-03-07	19-09-07
2	P & 900MM Dia R.C.C. Gravity line from Shakuntal junction to Vaghodia APS.	60.36	79.08	52.05	06-04-06	10-07-06	work completed	100%	07-06-07	30-05-07
3,4, 5	P/L. RCC Drainage Gravity Line from 40met New VIP road - Khodiarnagar Junction to 30met VUDA road, 20met VUDA road and 18met TP Road.	97.64	129.42	115.56	29-10-06	01-04-07	work completed	100%	06-03-07	31-05-08
6	Construction of Small size APS at Ayodhyanagar, VIP Road & P & L 450 Dia. RCC Incoming gravity line & Gravity line & 200 dia cast iron delivery pressure line. ( Pressure line only )	4.31	5.00	14.12	27-09-07	11.02.09	work completed	100%	25-03-09	25-04-09
	Construction of Small size APS at Ayodhyanagar, VIP Road & P & L 450 Dia. RCC Incoming gravity line & Gravity line & 200 dia cast iron delivery pressure line. (Small size APS & Gravity line only)	6.24	12.40		27-09-07	20.04.10	work completed	100%	20.07.10	18-08-10
7	P& L300 Dia RCC Gravity line from Yamunamill chawl to Bharatwadi crossing to dhapa line at Gajarawadi.	54.85	---	---	22-02-07	---	---	---	---	---
8	Gravity line from harni airport-manekpar junction-bypass.	100.00	---	---	---	---	---	---	---	---
9	Gravity line for Harni village and surrounding area.	25.00	---	---	---	---	---	---	---	---
10	P/L. RCC Drainage Gravity Line for Bapod Village and Dabhoi Dasalad Bhavan 18 meter Road.	79.12	122.83	107.42	10-01-07	04-05-08	work completed	100%	04-09-08	27.11.09
11	P/L. RCC Drainage Gravity Line along 27met roads on Eastern part of Parivar Junction & Narayan School and From Soma Talavadi Junction towards Kapurai along Dabhoi Road..	89.41	97.48	81.76	24-12-06	04-07-07	work completed	100%	08-06-08	21-02-08
12	P & L 400 mm dia RCC NP 4 Drainage Gravity Line extended upto Sayajinagari on 18 M TP Road.	6.46	8.65	8.07	2/6/2007	10.05.07	work completed	100%	15-11-07	15-11-07
<b>Total zone II</b>		<b>560.01</b>	<b>546.80</b>	<b>448.64</b>						

**Annexure I- Sewerage System**

(Rs. in Lacs)

Sr. No.	Name of work	Cost			Project Start		Implementation Status		Completion	
		Estimated cost	Approved Tender cost	on completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date	Actual completion date
1	500 mm Dia Ductile iron pressure line from Laxmi APS to Gotri talav.	11.30	76.30	76.30	04-09-06	06-01-06	work completed	100%	30-11-06	30-11-06
2	300 mm dia pressure line from Gayatrinagar APS to Trunk Sewer line.	1.67	9.98	6.72	08-04-05	19-05-06	work completed	100%	18-06-06	31-01-07
3	P & L 600 mm dia. D.I. Drainage pressure line from Harinagar APS to recently laid 600 Dia cast iron line at Road going to Umang Soc.	57.44	65.39	56.90	28-06-06	24-11-06	work completed	100%	24-02-07	23-4-08
4	Providing And Laying 500MM DIA. Ductile iron Drainage Pressure line from Kalali APS to Atladara STP.	43.75	48.58	45.45	21-05-06	24-11-06	work completed	100%	23-02-06	30-4-08
5	P & L R.C.C. Drainage gravity line from Canal to Gorwa APS via. Ambewadi, Khatrinagar.	57.15	81.14	17.49	15-10-06	17-01-07	work completed		17-07-07	---
6	Gravity Sewer line in North -East Area of Gotri.	280.20		---	---	---	---	---	---	---
7	P& L R.C.C. Drainage gravity line for Sama area Drainage Network (PHASE-II)	25.44	31.52	25.04	29-10-06	16-01-07	work completed	100%	15-07-07	31-3-08
8	P & L 300 mm and 400 mm dia. RCC Drainage Gravity line from Pramukh Square towards Gayatri park-Jadhav park ar sama. (Part-B)	75.48	113.98	---	29.12.11			---	---	---
9	TP -13, Narmada canal up to Kalashvana nala Main road.	5.00	---	---	---	---	---	---	---	---
10	Providing and laying R.C.C. Drainage gravity line for Sama village.	5.10	6.11	4.94	24-12-06	26-04-07	work completed	100%	10-10-07	31-03-08
11	Jetalpur APS to Akota village, towards Dula sheth's hotel junction, 400 mm D.I pressure line & Towards New India mill, Jetalpur Road, Providing & Laying Drainage gravity line.	87.75	121.30		26-12-08	20-02-09	work completed	100%	04-10-09	31-10-09
	<b>Total zoneIII</b>	<b>650.27</b>	<b>554.30</b>	<b>232.84</b>	---	---	---	---	---	---
	<b>GRAND TOTAL OF ZONE 1,2,3</b>	<b>1572.99</b>	<b>1706.57</b>	<b>1299.76</b>	---	---	---	---	---	---