

## State Level JnNURM Performance Report for PM Office

Name of State	
---------------	--

Schemes			BSUP		IHSDP		
Particulars			Upto June-2011	During June 2011	Upto July-2010	During August 2010	
PART-A (Financial Progress)	State Share Released	State Contribution	42.5274	0.0000			
		ULB Contribution	39.0092	0.0000			
		Beneficiaries Collection	7.0530	0.8751			
	Expenditure (state + Central)		102.7836				
	UC Submitted (state + Central)		102.7836				
PART-B (Progress of Dwelling Units)	Dwelling Unit Construction Type	In-Situ	New	Not Started	1280*		
				Under Construction	0		
			Completed	4656			
			Allotted	4428			
			Occupied	3129			
		Upgrade	Not Started	0			
			Under Construction	0			
			Completed	0			
			Not Started	0			
			Under Construction	3040	3040		
	Relocation	Completed	3060	320			
		Allotted	1016				
		Occupied	602				
		All units in Numbers only					

### Details of Experts designated for IPoMS and MIS at PMU and PIUs

S.No.	PMU/PIU	Location	Name of MIS Experts	Cell No	e.mail id
1	PMU				
2	PIU		<a href="#">Vaishali Bhaiya</a>	0265-2438050	-
3	PIU		<a href="#">Chaitali Dave</a>	0265-2438050	-
4	PIU				
5	PIU				
6	PIU				

	BSUP	IHSDP
Name of Officer :	Mr. F. J. Charpot	
Designation:	Executive Engineer	
Name of the Dept / Orgs:	Services to Urban Poor (JnNURM) / Vadodara Municipal Co	
Contact No:	9825801935	
Cell No:	9825801935	
e.mail :	nurm_vmc@yahoo.com; bsup.nurm_vmc@yahoo.com	

- \* Total 1280 Housing units could not be started, but 4 housing units are added as per site situation on plot F.P. 469. Hence total 1276 housing units could not be started out of 6668 housing units.
- \* Reducing 1276 units from the original approval DPR it has been revised & got sanction for 5392 units in 112th CS&MC meeting Dt. 17-06-2011.