

State Level JnNURM Performance Report for PM Office								
Name of State								
Schemes				BSUP		IHSDP		
Particulars				Upto March-2011	During March-2011	Upto July-2010	During August 2010	
PART-A (Financial Progress)	State Share Released	State Contribution		Amount in Crores	36.9557	0.0000		
		ULB Contribution			39.0092	0.0000		
		Beneficiaries Collection			6.3488	0.1433		
	Expenditure (state + Central)		102.7836					
	UC Submitted (state + Central)		102.7836					
PART-B (Progress of Dwelling Units)	Dwelling Unit Construction Type	In-Situ	New	All units in Numbers only	Not Started	1280*		
					Under Construction	0		
					Completed	4656		
			Allotted		3752			
			Occupied		1287			
			Upgrade		Not Started	0		
		Under Construction			0			
		Completed			0			
		Relocation	Not Started		0			
			Under Construction		4416	4416		
			Completed		1984	96		
			Allotted		789			
		Occupied	304					
Details of Experts designated for IPoMS and MIS at PMU and PIUs								
S.No.	PMU/PIU	Location	Name of MIS Experts	Cell No	e.mail id			
1	PMU							
2	PIU		<a href="#">Vaishali Bhaiya</a>	0265-2438050	-			
3	PIU		<a href="#">Chaitali Dave</a>	0265-2438050	-			
4	PIU							
5	PIU							
6	PIU							
				BSUP	IHSDP			
Name of Officer :		Mr. F. J. Charpot						
Designation:		Executive Engineer						
Name of the Dept / Orgs.		Services to Urban Poor (JnNURM) / Vadodara Municipal Cor						
Contact No:		9825801935						
Cell No:		9825801935						
e.mail :		nurm_vmc@yahoo.com; bsup.nurm_vmc@yahoo.com						

\* Total 1280 Housing units could not be started, but 4 housing units are added as per site situation on plot F.P. 469. Hence total 1276 housing units could not be started out of 6668 housing units.