

BSUP														
Ministry of Housing & Urban Poverty Alleviation (MoHUPA)														
DPR -II						ANNEXURE IV : PROGRESS OF PROJECTS								
State /UT Code				State anme		Progress Report for Quarter Ending			30.06.2011					
				Gujarat		SLNA			Gujarat Urban Development Mission					
						Physical Progress			Financial Progress (Estimated Amount)					
S.No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Up to beginning of Quarter	During the Quarter	Up to end of Quarter (Cumulative)	Up to beginning of Quarter	During the Quarter	Up to end of Quarter (Cumulative)		
1	3	4	5	6	7	8	9	10	11	12	13	14		
BSUP(Identified city)									Rs. In Lakhs					
	Vadodara	Construction of Housing Units	Housing	11477.79		Nos/Lakhs								
						Sanctioned	5664/11477.79	5664	0	5664	8225.72	642.89	8868.61	
						Tender Floated	5664/11477.79	5664	0	5664				
						Work Order issued	5664/13242.61	5664	0	5664				
						Work Started	5664/13242.61	5664	0	5664				
						Up to 25% Completed			1056	0	976			
						25-50 % Completed			1200	0	608			
						50-75 % Completed			1712	0	1456			
						Fully Completed			1696	928	2624			
						Occupied			0	0	0			
		Amenities				Included in housing packages	No of Packages/ Rs. Lakhs	5664 new housing units including all infrastructural facilities						
							Sanctioned							
							Tender Floated							
							Work Order issued							
							Work Started							
	Up to 25% Completed													
	25-50 % Completed													
	More than 50%Completed													
	Fully Completed													