

Ministry of Housing & Urban Poverty Alleviation (MoHUPA)

PR-I **ANNEXURE IV : PROGRESS OF PROJECTS (As per Revised DPR)**

| State /UT Code | | | | State anme | Gujarat | Progress Report for Quarter Ending | | | | 30.06.2011 | | | |
|----------------|------------------------|-------------------------------|-------------------|---|------------------------|------------------------------------|----------------------------|---|-----------------------------------|---------------------------------------|--------------------|-----------------------------------|------|
| | | | | | | SLNA | | | | Gujarat Urban Development Mission | | | |
| | | | | | | Physical Progress | | | | Financial Progress (Estimated Amount) | | | |
| S.No | City | Name of Project | Project Component | Amount Approved as per CSMC/CSC Minutes | Progress Parameter | Units | Up to beginning of Quarter | During the Quarter | Up to end of Quarter (Cumulative) | Up to beginning of Quarter | During the Quarter | Up to end of Quarter (Cumulative) | |
| 1 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | |
| | BSUP(Identified city) | | | | | | | | | Rs. In Lakhs | | | |
| | Vadodara | Construction of Housing Units | Housing | 8861.12 | | Nos/Lakhs | | | | | | | |
| | | | | | Sanctioned | 5392/7350.47 | 5392 | 0 | 5392 | 8407.00 | 0.00 | 8407.00 | |
| | | | | | Tender Floated | 5392/8801.25 | 5392 | 0 | 5392 | | | | |
| | | | | | Work Order issued | 5392/8801.25 | 5392 | 0 | 5392 | | | | |
| | | | | | Work Started | 5392/8801.25 | 5392 | 0 | 5392 | | | | |
| | | | | | Up to 25% Completed | | | 0 | 0 | | | | |
| | | | | | 25-50 % Completed | | | 0 | 0 | | | | |
| | | | | | More than 50%Completed | | | 0 | 0 | | | | |
| | | | | | Fully Completed | | | 5392 | 0 | | | | 5392 |
| | | | | | Alloted | | | | | | | | 5164 |
| | | | Occupied | | | | | 3731 | | | | | |
| | | | Amenities | Included in housing packages | | | No of Packages/ Rs. Lakhs | 5392 new housing units including all infrastructural facilities | | | | | |
| | | | | | Sanctioned | | | | | | | | |
| | | | | | Tender Floated | | | | | | | | |
| | Work Order issued | | | | | | | | | | | | |
| | Work Started | | | | | | | | | | | | |
| | Up to 25% Completed | | | | | | | | | | | | |
| | 25-50 % Completed | | | | | | | | | | | | |
| | More than 50%Completed | | | | | | | | | | | | |
| | Fully Completed | | | | | | | | | | | | |