

BSUP									
Ministry of Housing & Urban Poverty Alleviation (MoHUPA)									
DPR - I					ANNEXURE IX : Project implementation Monitoring				
State/UT Code		State/UT Name	Gujarat			Progress Report for Quarter Ending		30.06.2011	
						SLNA		Gujarat Urban Development Mission	
Project Name	Package Information		Cost (Rs.In Lakhs)			Project Start		Completion	
	Package No.	Title of Tender Package	Estimate	Awarded	On Completion	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date
1	2	3	4	5	6	7	8	9	10
Construction of Housing Units	1	1264 Units	1675.00	2026.75		12.03.2007	24.05.2007	23.01.2009	31.12.2010
	2	1116 Units	1476.00	1754.96		12.03.2007	12.06.2007	11.02.2009	31.12.2010
	3	1344 Units	1782.00	2137.33		12.03.2007	30.05.2007	29.01.2009	31.12.2010
	4	1644 Units	2213.00	2677.73		12.03.2007	24.05.2007	23.02.2009	31.12.2010
		Total	7146.00	8596.77					
Please describe key project activities planned for the quarter including quality control/third party inspection and monitoring, and project implementation achievements separately									
Estimated times of completion of project as per DPR: Month/Year							Mar-09		
Estimated times of completion of project as on reporting date: month/year							31.12.2010		
Issues & constraints. If any (including those relating to State/Central Government						⇒ Revised DPR for 5392 Housing Units having 4 nos. of packages has been approved in CS & MC's 112th meeting on dated 17th of June, 2011. ⇒ Due to water logged area the progress is slow in package nos.2, 3 & 4. ⇒Due to local residents oppose the work could not be started in package no. 5 at Karelibaug area. ⇒After Issuance of the work order, removal of the huts took around one year to commence the job, The project being in-situ model. ⇒Social Engineering "The Innovative Technic" worked in self removal of the huts. ⇒From January-2008 to October-2008, there was unprecedented price hike in steel deaccelerates the progress. ⇒Response to			

Sd/-
Municipal Commissioner
Vadodara Municipal Corporation

