

Ministry of Housing & Urban Poverty Alleviation (MoHUPA)

DPR-I													ANNEXURE IV : PROGRESS OF PROJECTS		
State /UT Code				State anme	Gujarat	Progress Report for Quarter Ending				31.03.2011					
						SLNA				Gujarat Urban Development Mission					
						Physical Progress				Financial Progress (Estimated Amount)					
S.No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Up to beginning of Quarter	During the Quarter	Up to end of Quarter (Cumulative)	Up to beginning of Quarter	During the Quarter	Up to end of Quarter (Cumulative)			
1	3	4	5	6	7	8	9	10	11	12	13	14			
		BSUP(Identified city)								Rs. In Lakhs					
	Vadodara	Construction of Housing Units	Housing	8861.12		Nos/Lakhs									
							Sanctioned	6668/8861.12	6668	0	6668	8284.91	122.09	8407.00	
							Tender Floated	6668/10612.00	6668	0	6668				
							Work Order issued	6668/10612.00	6668	0	6668				
							Work Started	5392/8581.29	5392	0	5392				
							Up to 25% Completed		0	0	0				
							25-50 % Completed		64	0	64				
							More than 50%Completed		0	0	0				
							Fully Completed		5328	64	5392				
							Alloted				3500				
						Occupied				1100					
			Amenities	Included in housing packages		No of Packages/ Rs. Lakhs	6668 new housing units including all infrastructural facilities								
								Sanctioned							
								Tender Floated							
								Work Order issued							
								Work Started							
								Up to 25% Completed							
								25-50 % Completed							
								More than 50%Completed							
						Fully Completed									