

BSUP										
Ministry of Housing & Urban Poverty Alleviation (MoHUPA)										
DPR - I					ANNEXURE IX : Project implementation Monitoring					
State/UT Code	State/UT Name	Gujarat			Progress Report for Quarter Ending		31.03.2011			
							Gujarat Urban Development Mission			
Project Name	Package Information		Cost (Rs.In Lakhs)			Project Start		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	On Completion	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	
1	2	3	4	5	6	7	8	9	10	
Construction of Housing Units	1	1264 Units	1675.00	2026.75		12.03.2007	24.05.2007	23.01.2009	31.12.2010	
	2	1116 Units	1476.00	1754.96		12.03.2007	12.06.2007	11.02.2009	31.12.2010	
	3	1344 Units	1782.00	2137.33		12.03.2007	30.05.2007	29.01.2009	31.12.2010	
	4	1644 Units	2213.00	2677.73		12.03.2007	24.05.2007	23.02.2009	31.12.2010	
	5	1280 Units	1715.00	2015.29		12.03.2007	24.05.2007	23.02.2009		
		Total	8861.00	10612.06						
Please describe key project activities planned for the quarter including quality control/third party inspection and monitoring, and project implementation achievements separately										
Estimated times of completion of project as per DPR: Month/Year							Mar-09			
Estimated times of completion of project as on reporting date: month/year							31.12.2010			
Issues & constraints. If any (including those relating to State/Central Government						⇒Due to water logged area the progress is slow in package nos.2, 3 & 4. ⇒Due to local residents oppose the work could not be started in package no. 5 at Karelibaug area. ⇒After Issuance of the work order, removal of the huts took around one year to commence the job, The project being in-situ model. ⇒Social Engineering "The Innovative Technic" worked in self removal of the huts. ⇒From January-2008 to October-2008, there was unprecedented price hike in steel deaccelerates the progress. ⇒Response to pay the beneficiary share was slower hence the allotment/ possossion activity slowed down.				

sd/-  
Municipal Commissioner  
Vadodara Municipal Corporation

