

VADODARA AMRUT CITY				
Projects	Total		Approved	
	No. of projects	SCP Cost	No. of projects	Cost (Tender Amount)
2015-16	2	34.45	2	31.37
2016-17	4	142	4	134.4
2017-20	7	276	7	355.45
Total	13	452.45	13	521.25
Note: A new project has been added from saved amount from drainage projects				
2017-20	1	14.94	Approved	Tender Re-invited

VADODARA MUNICIPAL CORPORATION								
AMRUT Progress Report								
2015-2016								
Sr. No.	Sector as per AMURT Portal	Name of Project	Approved Estimated Cost (Rs. in crore)	Tendor amount (Rs. in crore)	Work Order Date	End Date	Physical process	Comments
1	Others(Parks)	Development and land scaping of garden at Sayajipura TP 2,F.P.49	0.45	0.37	21-11-16	17-07-17	100%	Completed
2	Drainage	Construction of R.C.C. Storm water drain to divert storm water entering into Vadodara city from National High Way (from Darjipura culvert to Vishwamitri River)	34.00	31.00	16-04-16	18-05-18	100%	Completed
2016-2017								
3	Water Supply	Networking and Metering at GIDC and Vasna	45.0	39.56	30-05-17	01-09-18	100%	Completed
4	Sewerage and Septage Management	Rajivnagar 78 MLD STP	90.0	88.5	13-04-16	09-05-18	100%	Completed
5	Gardens	Development of T.P 13 green belt (Nagar Nandanvan) along the Narmada canal with jogging track and picnic centre	2.0	1.76	16-03-17	31-05-18	100%	Completed
6	Urban transport	Pedestrian Grade separated facilities in medium term	5.0	4.61	28-03-16	30-06-19	100%	Completed

2017-2020								
7	Water Supply	Water supply source augmentation for Sindhrot weir including intake structure, WTP and Transmission main	100.0	165.75	13-10-17		60%	Work in Progress and will be completed in June – 2020
8	Sewerage	Construction of New STP (60 MLD capacity) at Kapurai with MPS, APS near Highway with pressure & gravity line network	90.0	73.12	23-10-17		55%	Work in Progress and will be completed in Dec 2020
9	Sewerage	Construction of new APS at Bahucharajee-Nagarwada Kaans	10.0	8.16	05-11-18		65%	Work in Progress and will be completed in March 2020
10	Sewerage	Construction of 50 MLD STP at chhani with upgradation of sama old APS, sama new APS and shashtri bridge APS with its rising main up to chhani STP, Vadodara	68.0	93.25	07-03-19		5%	Work in progress and will be completed in Dec-2021
11	Sewerage	Augmentation of Indrapuri APS & its pressure main	0.0	6.95	18-07-19		55%	Work in Progress and will be completed in Nov 2020
12	Urban transport	Traffic Management Measures (Traffic Furniture, Signages, Footh-path, etc.	3.0	3.0	20-10-18		10%	Work in Progress and will be completed in March 2020
13	Gardens	(i) Development of botanical garden along Periphery of Gotri Lake (ii)Development of Garden at Govindnagar, (iii) Development of Garden along periphery of Nani Bapod lake, (iv)Redevelopment of Nimeta Garden	5.0	5.22	i) 03.07.19 ii) ----- iii)02.11.19 iv) 11.10.19		i) 80% ii)0% iii) 45% iv) 50%	i)Work in progress and will be completed in April 2020 ii)On hold iii)Work in progress and will be completed in April 2020 iv)Work in progress and will be completed in April 2021
14	Sewerage	Construction of new APS at Amitnagar & Providing and laying new drainage Gravity line by Micro tunneling method	0.0	14.94				Tender Re-invited
		Total	452.45	536.19				