

BSUP												
Minister of Housing & Poverty Alleviation (MoHUPA)												
DPR - II						ANNEXURE II : PROJECT INFORMATION (FINANCIAL)						
	State/UT Code		State/UT Name	<b>Gujarat</b>		Progress Report for Quarter Ending					<b>30.06.2011</b>	
						SLNA					<b>Gujarat Urban Development Mission</b>	
S.No	City	Project Code	Project Approval Date	Project Targeted Completion Date	Executing Implementing Agency	Project Component	No./Units	Stagewise progress / Milestones ( Please specify) as scheduled in DPR				
								Stage I (Tender floating) Date	Stage ii (Work order) Date	Stage iii (Work) Date	Stage iv (At least 50 % Completion ) Date	Stage v (100% Completion ) Date
1	3	4	5	6	7	8		9	10	11	12	13
	BSUP(Identified cities)											
	<b>Vadodara</b>	24194971B599	21.01.09	03.09.2010	Vadodara Municipal Corporation	Housing	5664 new housing units including all infrastructural facilities					
						Basic Amenities		29.01.09	27.02.09	06.03.09	27.11.09	03.09.10
						(i) Water Supply						
						(ii) Sewerage						
						(iii) Solid waste Management						
						(iv) Storm Water Drainage						
						(v) Roads and Pavements						
						(vi) Steel Lighting						
						(vii) Parks and Playgrounds						
						(viii) Community Toilets						
						(ix) Community Hall/ Child Care/Health Centre						
						(x) Others (Specify)						

**Note:** The completion Date will be changed as the availability of plots from the Govt. of Gujarat released in a phase manner.