BSUP												
Ministry of Housing & Urban Poverty Alleviation (MoHUPA)												
DPR -II												**ANNEXURE IV : PROGRESS OF PROJECTS**
State /UT Code				State anme	**Gujarat**	Progress Report for Quarter Ending				**31.03.2011**		
						SLNA				**Gujarat Urban Development Mission**		
							Physical Progress			Financial Progress (Estimated Amount)		
S.No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Up to beginning of Quarter	During the Quarter	Up to end of Quarter (Cumulative)	Up to beginning of Quarter	During the Quarter	Up to end of Quarter (Cumulative)
1	3	4	5	6	7	8	9	10	11	12	13	14
	BSUP(Identified city)									Rs. In Lakhs		
	Vadodara	Construction of Housing Units	Housing	11477.79		Nos/Lakhs						
					Sanctioned	5664/11477.79	5664	0	5664	5773.61	766.51	6540.12
					Tender Floated	5664/11477.79	5664	0	5664			
					Work Order issued	5664/13242.61	5664	0	5664			
					Work Started	5664/13242.61	5664	0	5664			
					Up to 25% Completed		1632	0	1056			
					25-50 % Completed		1120	80	1200			
					50-75 % Completed		1872	0	1712			
					Fully Completed		1040	656	1696			
					Occupied		0	0	0			
			Amenities	Included in housing packages		No of Packages/ Rs. Lakhs	5664 new housing units including all infrastructural facilities					
					Sanctioned							
					Tender Floated							
					Work Order issued							
					Work Started							
					Up to 25% Completed							
					25-50 % Completed							
					More than 50%Completed							
					Fully Completed							